



**CARTER RD. (CR-569) NORTH  
FROM ELM RIDGE RD. TO  
PENNINGTON-ROCKY HILL RD.  
HOPEWELL TWP, NJ  
ROAD CLOSURE / DETOUR  
STAGE 1**

Print Size: 11x17

WORK AREA

VMS BOARD TO BE  
INSTALLED A MINIMUM OF  
5 DAYS PRIOR TO WORK START  
MESSAGE: ON OR ABOUT (date)  
CARTER RD CLOSED 9am TO 5pm  
MON-FRI SEEK ALT ROUTE

- DETOUR MANIFEST**
- 3) Detour Arrow Right (M4-9R)
  - 3) Detour Arrow Left (M4-9L)
  - 4) Detour Arrow Straight (M4-9S)
  - 2) End Detour (M4-8a)
  - 8) Carter Rd. Plaque (G20-5ap)
  - 2) Carter Rd. Closed Local Traffic Only (60 x 30, Og / Blk)
  - 1) Road Closed (R11-2) on Type III
  - 2) Road Closed Local Traffic Only (R11-3A) on Type III
  - 1) Road Closed to Thru Traffic (R11-4) on Type III
  - 1) Detour Left (M4-10L) on Type III
  - 2) Detour Right (M4-10R) on Type III
  - 4) Road Closed Ahead (W20-3)
  - 3) Detour Ahead (W20-2)
  - 2) Road Closed 1000FT (W20-3)
  - 2) Detour 500FT (W20-2)
  - 1) Road Work Ahead (W20-1)
  - 44) Wind Master Sign Stands
  - 6) Type III Barricades Plain

CONE SPACING IS PER THE LATEST EDITION OF THE MUTCD SECTION 6F.63 CHANNELIZING DEVICES #08.  
DEVICE SPACING IN THE TAPER IS NOT TO EXCEED 1X'Ss THE POSTED SPEEDLIMIT IN FEET  
DEVICE SPACING IN THE TANGENT IS NOT TO EXCEED 2X's THE POSTED SPEEDLIMIT IN FEET.  
TAPER LENGTHS ARE PER MUTCD TABLE 6C-3 AND 6C-4  
ALL LANE WIDTHS ARE 10FT MINIMUM UNLESS OTHERWISE NOTED.  
ALL SIGN SPACING SHALL BE IN ACCORDANCE WITH THE LATEST EDITON OF THE MUTCD TABLE 6C-1.  
ALL DEVICES ARE TO BE PER NJDOT CD-159-1 SPECIFICATIONS.  
ADVANCE WARNING SIGNS SHALL BE INSTALLED PRIOR TO ANY LANE OR ROAD CLOSINGS.

DAILY WORK ZONE INSTALLATION AND REMOVAL. THE WORK ZONES SHALL BE NO LONGER THAN WHAT IS REQUIRED TO COMPLETE THE DAYS WORK.  
MAINTAIN EMERGENCY VEHICLE / RESIDENT / BUSINESS ACCESS WHEN POSSIBLE.  
NOTE: ALL ROAD OPENINGS SHALL BE PLATED OR BACK FILLED AND RETURNED TO A SAFE CONDITION FOR ROAD USERS PER MERCER COUNTY SPECIFICATIONS DAILY.

VMS BOARD TO BE  
INSTALLED A MINIMUM OF  
5 DAYS PRIOR TO WORK START  
MESSAGE: ON OR ABOUT (date)  
CARTER RD CLOSED 9am TO 5pm  
MON-FRI SEEK ALT ROUTE  
VMS BOARD TO BE  
INSTALLED 200FT NORTH  
OF ROSEDALE RD.  
MESSAGE UPON START OF WORK:  
CARTER RD. CLOSED AT ELM  
RIDGE RD. FOLLOW DETOUR

TO BE USED ONLY WHEN  
WORK IS BETWEEN  
ELM RIDGE AND BAYBERRY

DETOUR DIRECTIONAL  
ARROW WILL CHANGE  
BASED UPON CURRENT  
WORK LOCATION.

MOVE WITH  
CONSTRUCTION



# ATLAS

(856)423-3333

DATE: 2/16/2021  
PREPARED FOR: PSE&G ELECTRIC DP&C SOUTH  
New 69Kv network underground installation - Mount Rose Substation  
BMS Lawrence (segment 5) Carter Rd, Lawrence Twp. Detour Stage 1 for manhole installation.  
JOB CONTACT: Darryl Dorofy